

Utility Conflict Report

| | | | | | | |
|-----------------------|-------------------------------------|---|--------------------|---|--------------------|--|
| OWNER | Utility | CPS | Corridor | RIGSBY | SITE PHOTOS | |
| | Contact | JAKE MARTINEZ | ID | 2073 | | |
| GENERAL INFO | Utility | ELECTRIC | | | | |
| | Size and Material | STANDARD POWER POLE, TIMBER | | | | |
| | Utility Conflict Description | POLE WITHIN PROPOSED SIDEWALK | | | | |
| | Longitudinal or Crossing | CROSSING | | | | |
| | Placement Relative to ROW | INSIDE | | | | |
| LOCATION | Sheet No. | 326 | | | | |
| | Station Origin | | | | | |
| | Start Station | 659+97.03 | End Station | | | |
| | Start Offset | 8.77 | End Offset | | | |
| | Latitude | 29.398167925 | Longitude | -98.435556550000001 | | |
| SUE | Level of Investigation Req'd | NONE | | | | |
| | Test Hole No | N/A | | | | |
| | Test Hole Depth | N/A | | | | |
| RESOLUTION | Recommended Action | ACCOMMODATE - RELOCATION | | | | |
| | Estimated Resolution Date | | | | | |
| | Resolution Status | UTILITY COORDINATION IN PROGRESS | | | | |
| | Comment | INSUFFICIENT CLEARANCE PER PROWAG, 48" CLEARANCE REQUIRED. 40" BACK OF CURB TO FACE OF POLE, 12" POLE DIA, 32" BACK OF POLE TO ROW (BACK OF SIDEWALK) | | | | |
| Date Collected | | 8/14/2017 11:26:16 AM | | Date Modified 11/9/2017 5:45:01 PM | | |

